

**Name of Work: Package-1 Includes 4 Works of Rs.1100.00 Lakhs
Improvements to Roads And Drains at Palannahalli
Chokkanahalli Vinayakanagara Dwarakanagara and
Surrounding area in ward No-05 Byatarayanapura Sub Division
Package-01 (Old Annuxure-2) Go SI No 102,103,104,105.**

MEASURMENT SHEETS

"FIRST AND PART BILL"

Name of Work: Comprehensive Development of roads and drains at Deo Marvel, AMS Layout, Swagat Layout, Akashavani Layout, Chowdappa Layout and GKKV Layout in Ward No- 03&04 of Yelahanka Division (Package No-03)

Date of Pre-Measurment

Detailed Measurements

Item No	Description of Item	Unit	Rate	Amount
1	Earthwork excavation by manual means for Drains and similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods completed as per specifications.			1000772.38
	Void Page No 1 to 24			
	Present Qty 4678.52	Cum	213.9079	(1000771.53)
	Yide			1000772.38
6	Providing and Constructing granite /trap/basalt size stone masonry in foundation with cement mortar and stone hammered dressed in courses not less than 20Cms high bond stones at 2m apart in each course including cost of materials. Labours HOM, curing complete as per specification and direction of the engineer in-Charge of the work.			
	Void Page No 42			
	Present Qty 7.29	Cum	4920.4776	35870.28
	Yide			
8	Providing and laying plain/reinforced cement concrete for side drains walls and bottom raft thickness 15cm using M20 nominal mix concrete with OPC at 300 kgs. With 20mm and down size granite metal coarse aggregates at 0.69 cum and fine aggregates 0.43 cum machinacally mixed, well compacted for walls and bottom including centring, shuttering, cost of materials, HOM of machinery, curing, etc., completed as per MORTH specifications No. 1500, 1700, 2200.			
	Void Page No 43			
	Present Qty 22.34	Cum	5330.5174	119105.08
	Yide			119083.75
9	KSRRB M2200-6. Providing T.M.T. steel reinforcement for R.C.C. work including straightening, cutting, bending, hooking, placing in position, lapping and/or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM complete as per specification. KPWD S.R 2018-19. It No. 34.1 Pg No. 254			
	Void Page No			
	Yide 44	Present Qty 2.04	Cum 73050.2500	148868.56
11	KSRRB300-14. Excavation for roads in all types of soil by mechanical means including cutting and loadind to tippers, trimming bottom and side slopes in accordance with requirements of lines, grade and cross sections, and transportation with lead of 1.00 Km and complete as per specifications MORTH specification No.30 loading and unloading with 8Km lead=(i No- 199.14,p No-143,KPWD SR 2018-19			



Assistant Engineer

Assistant Executive Engineer

Void Page No		Present Qty	18872.20	Cum	54.8531	1035527.79
vide			19102.00			1047803.92
12	KSRRB M400-17. Providing ,laying, spreading and compacting crushed stone aggregates of granite/trap/ basalt to wet mix Macadam specifications including pre mixing materials with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base / base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications.					
Void Page No		Present Qty	16194.86	Cum	2021.2928	32734561.49
vide 55 to 64						32734553.91
13	Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granlar base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 KG/Sqm using mechanical means complete as per specifications and as per directions of the engineer in charge of the work.					
Void Page No		Present Qty	32357.78	Sqm	28.9062	935340.32
vide						
14	KSRRB500-2. Cleaning the existing block topped surface with Sqm brooms , soft brushes and finally dusting with old gunny bags and /or compressed air to receive bituminous treatment including cost of all materials, labour,HOM complete as per specifications.					
Void Page No		Present Qty	0.00	Sqm	5.353	0.00
vide						
15	KSRRB 500-7. Providing and applying tack coat using 80/100 grade sqm bitumin(VGIO) in boiler fitted with the spray set distributor at the rate of 0.25KG/Sqm on the existing prepared bituminous (prime surface) clean with the mechanical broom, complete as per specifications. revision.					
Void Page No		Present Qty	32357.78	Sqm	12.8472	415706.81
vide						
16	KSRRB M500-17. Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, lavel and allignment, rolling with smooth wheeled, vibratory and tandom rollers to achieve the desired compaction as per MORTH table 500-10 Complete in all respects compete as per specifications MORTH specification No. 507. using 100/120 TPH capacity HMP with sensor paver Gr-II (50mm to 75mm) with 4.5 % VG-30 Bitumen.					
Void Page No		Present Qty	1616.54	Cum	6663.4144	10771694.24
vide						10771675.91

Contractor

Consultant

Assistant Engineer

Asst, Executive Engineer

ಇದರಲ್ಲಿ ವಿವರಿಸಿದ ಕೆಲಸಗಳು
ಪೂರ್ಣಗೊಂಡವು ಎಂದು
ಮಾನ್ಯ ಸಹಾಯಕ ಮುಖ್ಯ
ಮಂತ್ರಿ, 10/07/2014

Name of Work Comprehensive Development of roads and drains at Deo Marvel,AMS Layout, Swagat Layout, Akashavani Layout, Chowdappa Layout and GKVK Layout in Ward No- 03&04 of Yelahanka Division (Package No-03)

Detailed Measurements				
Item No	Description of Item	Unit	Rate	Amount
1	Earthwork excavation by manual means for Drains and similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods completed as per specifications.			
	Vide Page No: 1-24			
	Present Qty 4678.52	Cum	213.9079	1000772.38
2	Removing & Refixing Stone slabs of drains and pointing in CM (1:3) Complete as per specification and direction of the engineer in-charge of the work.			
	Vide Page No: 25-37			
	Present Qty 4355.20	Sqm	112.4130	489581.09
3	Removing and resetting of footpath slabs complete as per specification and direction of the engineer in-charge of the work			
	Vide Page No: 38			
	Present Qty 53.10	Sqm	210.9082	11199.23
4	Providing Granite Slabs of selected quality Roughly dressed and fixed in cement mortar (1:6) including fixing curing etc., complete 7.5 cms thick complete as per specification and direction of the engineer in-charge of the work.			
	Vide Page No: 39-40			
	Present Qty 484.11	Sqm	749.4200	362801.72
5	Plain cement concrete M10 mix with crushed stone aggregates 40mm nominal size mechanically mixed, placed in foundation and compacted by vibration including cost of materials, labour, HOM completed as per specifications. KPWD S.R 2018-19. It No. 34.1 Pg No. 254			
	Vide Page No: 41			
	Present Qty 8.38	Cum	4524.3556	37914.09
6	Providing and Constructing granite /trap/basalt size stone masonry in foundation with cement mortar and stone hammered dressed in courses not less than 20Cms high bond stones at 2m apart in each course including cost of materials. Labours HOM, curing complete as per specification and direction of the engineer in-Charge of the work.			
	Vide Page No: 42			
	Present Qty 7.29	Cum	4920.4776	35870.28

7	Providing and laying plain/reinforced cement concrete for side drains walls and bottom raft thickness 15cm using M20 nominal mix concrete with OPC at 300 kgs. With 20mm and down size granite metal coarse aggregates at 0.69 cum and fine aggregates 0.43 cum machinacally mixed, well compacted for walls and bottom including centring, shuttering, cost of materials, HOM of machinery, curing, etc., completed as per MORTH specifications No. 1500, 1700, 2200. KPWD S.R 2018-19 It No. 37.59.2. Pg No. 271			
	Vide Page No: _____			
	Present Qty 0.00	Cum	5655.9798	0.00
8	Providing and laying plain/reinforced cement concrete for side drains walls and bottom raft thickness 15cm using M20 nominal mix concrete with OPC at 300 kgs. With 20mm and down size granite metal coarse aggregates at 0.69 cum and fine aggregates 0.43 cum machinacally mixed, well compacted for walls and bottom including centring, shuttering, cost of materials, HOM of machinery, curing, etc., completed as per MORTH specifications No. 1500, 1700, 2200.			
	Vide Page No:43			
	Present Qty 22.34	Cum	5330.5174	119083.75
9	KSRRB M2200-6. Providing T.M.T. steel reinforcement for R.C.C. work including straightening, cutting, bending, hooking, placing in position, lapping and/or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM complete as per specification. KPWD S.R 2018-19. It No. 34.1 Pg No. 254			
	Void Page No:44			
	Present Qty 2.04	Tonnes	73050.2500	149022.51
10	providing and laying precast drain slabs of thick 250mm thick of mix M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finishing surface on both sides etc., completed as per drawing and direction of engineer in charge of work.			
	Vide Page No:45			
	Present Qty 108.48	Sqm	5472.1800	593622.09
11	KSRRB300-14. Excavation for roads in all types of soil by mechanical means including cutting and loadind to tippers, trimming bottom and side slopes in accordance with requirements of lines, grade and cross sections, and transportation with lead of 1.00 Km and complete as per specifications MORTH specification No.30 loading and unloading with 8Km lead=(i No-199.14,p No-143,KPWD SR 2018-19			
	Vide Page No:46-55			1035527.79
	Present Qty 18878.80	Cum	54.8531	1035527.79

12	KSRRB M400- Providing, laying, spreading and compacting crushed stone aggregates of granite/trap/ basalt to wet mix Macadam specifications including pre mixing materials with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base / base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications.				
	Vide Page No: 56-66	Present Qty	16194.86	Cum	2021.2928
					3273453.91
3	Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 KG/Sqm using mechanical means complete as per specifications and as per directions of the engineer in charge of the work.				
	Vide Page No: 67-71	Present Qty	32357.78	Sqm	28.9062
					935340.32
4	KSRRB500-2. Cleaning the existing block topped surface with Sqm brooms, soft brushes and finally dusting with old gunny bags and /or compressed air to receive bituminous treatment including cost of all materials, labour, HOM complete as per specifications.				
	Vide Page No:	Present Qty	0.00	Sqm	5.353
					0.00
5	KSRRB 500-7. Providing and applying tack coat using 80/100 grade sqm bitumin(VGIO) in boiler fitted with the spray set distributor at the rate of 0.25KG/Sqm on the existing prepared bituminous (prime surface) clean with the mechanical broom, complete as per specifications. revision.				
	Vide Page No: 72-76	Present Qty	32357.78	Sqm	12.8472
					415706.87
6	KSRRB M500-17. Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH table 500-10 Complete in all respects compete as per specifications MORTH specification No. 507. using 100/120 TPH capacity HMP with sensor paver Gr-II (50mm to 75mm) with 4.5 % VG-30 Bitumen.				
	Vide Page No: 77-81	Present Qty	1616.54	Cum	6663.4144
					10771675.91

Contractor

Consultant

Assistant Engineer

Asst. Executive Engineer

of Work: Package-1 Includes 4 Works of Rs.1000.00 Lakhs Improvements to Roads And Drains at T
 kanahalli Vinayakanagara Dwarakanagara and Surrounding area in ward No-05 Byatarayanapura Sub Division
 Package-01 (Old Annuxure-2) Go SI No 102,103,104,105.

Measurement :


Detailed Measurements									
Discription of Item	No	Length	Breadth	Depth	Qty	Rate	Amount		
Providing and laying bituminous concrete 40mm thick with hot mix plant, using 40-60 TPH capacity HMP with mechanical paver grading II (30-45mm) with 5.4% of modified bituminous binder consisting of 4.97% of VG-30 bitumen (60/70 grade) and 0.43% of plastomeric thermoplastic(waste plastic) crushed aggregates of specified grading pre mixed with bituminous binder and filler, transporting the hot mix to the work site, laying with a paver finisher to the require grade, level and alignment and rolling with the smooth wheeled, vibratory tandem rollers to achieve the desired compaction in all respect complete as per specifications. Clause 507 of MORTH V revision as per IRC SP-53-2015.									
PWD S.R 2018-19	It No.	21.78.12	Pg No.	171					
Road									
Jay Nagar Layout									
Main Road From Entrance									
0.00 to 30.0m	1	30.00	(5.8+5.9)/2	0.04	7.02				
30.0 to 60.0m	1	30.00	(5.9+6.1)/2	0.04	7.20				
60.0 to 90.0m	1	30.00	(6.1+5.9)/2	0.04	7.20				
90.0 to 120.0m	1	30.00	(5.9+5.9)/2	0.04	7.08				
120.0 to 150.0m	1	30.00	(5.9+5.7)/2	0.04	6.96				
150.0 to 180.0m	1	30.00	(5.7+5.2)/2	0.04	6.54				
180.0 to 210.0m	1	30.00	(5.2+5.2)/2	0.04	6.24				
210.0 to 224.0m	1	14.00	(4.4+4.5)/2	0.04	2.49				
224.0 to 254.0m	1	30.00	(7.3+6.5)/2	0.04	8.28				
254.0 to 284.0m	1	30.00	(6.5+6.4)/2	0.04	7.74				
284.0 to 314.0m	1	30.00	(6.4+6.6)/2	0.04	7.80				
314.0 to 344.0m	1	30.00	(6.6+7.1)/2	0.04	8.22				
344.0 to 374.0m	1	30.00	(7.1+7.0)/2	0.04	8.46				
374.0 to 404.0m	1	30.00	(7.0+5.9)/2	0.04	7.74				
404.0 to 434.0m	1	30.00	(5.9+6.2)/2	0.04	7.26				
434.0 to 464.0m	1	30.00	(6.2+6.2)/2	0.04	7.44				
464.0 to 494.0m	1	30.00	(6.2+5.5)/2	0.04	7.02				
494.0 to 524.0m	1	30.00	(5.5+5.4)/2	0.04	6.54				
524.0 to 554.0m	1	30.00	(5.4+4.8)/2	0.04	6.12				
554.0 to 584.0m	1	30.00	(5.4+4.8)/2	0.04	6.12				
584.0 to 596.3m	1	12.30	(4.8+4.8)/2	0.04	2.36		101.83		
Reduction for chambers			0.28		-1.12				
Main Road From End									
0.00 to 30.0m	1	30.00	(5.8+6.0)/2	0.04	7.08				
30.0 to 60.0m	1	30.00	(5.0+5.8)/2	0.04	6.48				
60.0 to 90.0m	1	30.00	(5.0+5.8)/2	0.04	6.48				
90.0 to 120.0m	1	30.00	(5.8+5.9)/2	0.04	7.02				
120.0 to 150.0m	1	30.00	(5.9+5.8)/2	0.04	7.02				
150.0 to 180.0m	1	30.00	(5.8+5.8)/2	0.04	6.96				
180.0 to 207.0m	1	27.00	(5.8+5.8)/2	0.04	6.26				
at Cross Hasini Grand Appartment									
0.00 to 30.0m	1	30.00	(5.4+6.0)/2	0.04	6.84				
30.0 to 60.0m	1	30.00	(6.0+5.6)/2	0.04	6.96				
60.0 to 90.0m	1	30.00	(5.6+5.5)/2	0.04	6.66				
90.0 to 120.0m	1	30.00	(5.5+5.5)/2	0.04	6.60				
120.0 to 136.0m	1	16.00	(6.1+5.5)/2	0.04	3.71				
nd Cross M. Valarmathi									
0.00 to 30.0m	1	30.00	(5.5+5.6)/2	0.04	6.66				
30.0 to 60.0m	1	30.00	(5.6+5.9)/2	0.04	6.90				
60.0 to 90.0m	1	30.00	(5.9+6)/2	0.04	7.14				
90.0 to 103.5m	1	13.50	(6+5.8)/2	0.04	3.19		100.81		



Assistant Engineer
 19/10/2024

Assistant Executive Engineer
 19/10/2024

3rd Cross Sri Chowdeshawari Nilaya Laxmi Anjinappa # 25						
Ch.0.00 to 30.0m	1	30.00	$(5.3+5.7)/2$	0.04	6.60	
Ch.30.0 to 60.0m	1	30.00	$(5.7+5.8)/2$	0.04	6.90	
Ch.60.0 to 82.5m	1	22.50	$(5.8+4.8)/2$	0.04	4.77	
4th Cross Amma Residency # 4						
Ch.0.00 to 30.0m	1	30.00	$(5.8+5.0)/2$	0.04	6.48	
Ch.30.0 to 60.0m	1	30.00	$(5.0+5.4)/2$	0.04	6.24	
Ch.60.0 to 76.5m	1	16.50	$(5.4+5.8)/2$	0.04	3.70	
5th Cross #44 VR House						
Ch.0.00 to 30.0m	1	30.00	$(5.9+5.3)/2$	0.04	6.72	
Ch.30.0 to 60.0m	1	30.00	$(5.3+5.7)/2$	0.04	6.60	
Ch.60.0 to 83.4m	1	23.40	$(5.7+5.4)/2$	0.04	5.19	
6th Cross Vaishnavi Beauty Care						
Ch.0.00 to 30.0m	1	30.00	$(5.7+5.5)/2$	0.04	6.72	
Ch.30.0 to 59.6m	1	29.60	$(5.5+5.6)/2$	0.04	6.57	
3rd Main Road From End						
Ch.0.00 to 19.10m	1	19.10	$(4.9+5.8)/2$	0.04	4.09	
Culvert Gap						
Ch.19.10 to 49.10m	1	30.00	$(5.8+6.4)/2$	0.04	7.32	
Ch.49.10 to 79.1m	1	30.00	$(6.4+6)/2$	0.04	7.44	
Ch.79.1 to 109.10m	1	30.00	$(6.0+6.4)/2$	0.04	7.44	
Ch.109.10 to 139.1m	1	30.00	$(6.4+5.7)/2$	0.04	7.26	
Ch.139.1 to 169.1m	1	30.00	$(5.7+6.2)/2$	0.04	7.14	
Ch.169.1 to 199.1m	1	30.00	$(6.2+6.2)/2$	0.04	7.44	
Ch.199.1 to 224.0m	1	24.90	$(6.2+6.4)/2$	0.04	6.27	
Culvert Gap						
Ch.224.0 to 254.0m	1	30.00	$(6.4+5.7)/2$	0.04	7.26	
Ch.254.0 to 284.0m	1	30.00	$(5.7+5.9)/2$	0.04	6.96	
Ch.284.0 to 314.0m	1	30.00	$(5.9+5.7)/2$	0.04	6.96	
Ch.314.0 to 344.0m	1	30.00	$(5.7+5.5)/2$	0.04	6.72	
Ch.344.0 to 374.0m	1	30.00	$(5.5+5.4)/2$	0.04	6.54	
Ch.374.0 to 404.0m	1	30.00	$(5.4+5.6)/2$	0.04	6.60	
Ch.404.0 to 434.0m	1	30.00	$(5.6+5.5)/2$	0.04	6.66	
Ch.434.0 to 464.0m	1	30.00	$(5.5+5.2)/2$	0.04	6.42	
Ch.464.0 to 494.0m	1	30.00	$(5.2+5.8)/2$	0.04	6.60	
Ch.494.0 to 524.0m	1	30.00	$(5.8+5.5)/2$	0.04	6.78	
Ch.524.0 to 533.3m	1	9.30	$(5.5+5.0)/2$	0.04	1.95	
Baba Nagar						
2nd Main Road Near Hindustan Hardware						
Ch.0.00 to 30.0m	1	30.00	$(4.5+4.0)/2$	0.04	5.10	
Ch.30.0 to 60.0m	1	30.00	$(4.0+4.1)/2$	0.04	4.86	
Ch.60.0 to 90.0m	1	30.00	$(4.1+4.6)/2$	0.04	5.22	
Ch.90.0 to 120.0m	1	30.00	$(4.6+4.6)/2$	0.04	5.52	
Ch.120.0 to 150.0m	1	30.00	$(4.6+4.8)/2$	0.04	5.64	
Ch.150.0 to 160.0m	1	10.00	$(4.8+4.4)/2$	0.04	1.84	
Ch.160.0 to 190.0m	1	30.00	$(4.4+4.0)/2$	0.04	5.04	
Ch.190.0 to 220.0m	1	30.00	$(5.3+3.3)/2$	0.04	5.16	
Ch.220.0 to 226.7m	1	6.70	$(3.3+3.8)/2$	0.04	0.95	
Deduction for chambers	2		0.28		-0.56	
Muneshawara Layout						
1st Main Road						
Ch.0.00 to 4.00m	1	4.00	$(7.0+3.9)/2$	0.04	0.87	
Ch.4.0 to 34.0m	1	30.00	$(6.2+5.5)/2$	0.04	7.02	
Ch.34.0 to 64.0m	1	30.00	$(5.5+5.5)/2$	0.04	6.60	
Ch.64.0 to 94.0m	1	30.00	$(5.5+5.0)/2$	0.04	6.30	
Ch.94.0 to 96.0m	1	2.00	$(5.0+5.0)/2$	0.04	0.40	
4th 'A' Cross road						
Ch.0.00 to 30.00m	1	30.00	$(5.7+5.7)/2$	0.04	6.84	
Ch.30.0 to 60.0m	1	30.00	$(5.7+6.1)/2$	0.04	7.08	
Ch.60.0 to 64.1m	1	4.10	$(6.1+6.1)/2$	0.04	1.00	
Kattigenahalli Govt School Road						



Assistant Engineer
29.5.23

Assistant Executive Engineer
29.5.23

Ch.0.00 to 30.00m	1	30.00	$(6.5+6.9)/2$	0.04	8.04
Ch.30.0 to 54.0m	1	24.00	$(6.9+6.7)/2$	0.04	6.53
3rd Main Road From End					
Ch.0.00 to 30.00m	1	30.00	$(5.1+4.9)/2$	0.04	6.00
Ch.30.0 to 60.0m	1	30.00	$(4.9+5.0)/2$	0.04	5.94
Ch.60.0 to 74.0m	1	14.00	$(5.0+5.0)/2$	0.04	2.80
Road Gap					
Ch.74.0 to 102.0m	1	28.00	$(4.1+4.9)/2$	0.04	5.04
3rd Cross Road From End					
Ch.0.00 to 30.0m	1	30.00	$(4.7+5.5)/2$	0.04	6.12
Ch.30.0 to 60.0m	1	30.00	$(5.5+5.8)/2$	0.04	6.78
Ch.60.0 to 90.0m	1	30.00	$(5.8+5.2)/2$	0.04	6.60
Ch.90.0 to 120.0m	1	30.00	$(5.2+5.8)/2$	0.04	6.60
Ch.120.0 to 150.0m	1	30.00	$(5.8+5.8)/2$	0.04	6.96
Ch.150.0 to 180.0m	1	30.00	$(5.8+5.6)/2$	0.04	6.84
Ch.180.0 to 210.0m	1	30.00	$(5.6+5.6)/2$	0.04	6.72
Ch.210.0 to 221.0m	1	11.00	$(5.6+5.6)/2$	0.04	2.46
2nd Cross Road					
Ch.0.00 to 30.0m	1	30.00	$(7.2+7.2)/2$	0.04	8.64
Ch.30.0 to 60.0m	1	30.00	$(7.2+7.1)/2$	0.04	8.58
Ch.60.0 to 90.0m	1	30.00	$(7.1+7.2)/2$	0.04	8.58
Ch.90.0 to 120.0m	1	30.00	$(7.2+6.2)/2$	0.04	8.04
Ch.120.0 to 150.0m	1	30.00	$(6.2+6.7)/2$	0.04	7.74
Ch.150.0 to 180.0m	1	30.00	$(6.7+6.0)/2$	0.04	7.62
Ch.180.0 to 210.0m	1	30.00	$(6.0+7.3)/2$	0.04	7.98
Ch.210.0 to 228.0m	1	18.00	$(7.3+7.3)/2$	0.04	5.26
2nd Main Road From 4th Cross					
Ch.0.00 to 17.8m	1	17.80	$(5.8+5.7)/2$	0.04	4.09
Road Gap					
Ch.17.8 to 45.8m	1	28.00	$(5.7+5.0)/2$	0.04	5.99
Road Gap					
Ch.45.8 to 73.8m	1	28.00	$(5.8+5.6)/2$	0.04	6.38
1st Cross Road From end					
Ch.0.00 to 30.0m	1	30.00	$(5.5+5.2)/2$	0.04	6.42
Ch.30.0 to 60.0m	1	30.00	$(5.2+5.0)/2$	0.04	6.12
Ch.60.0 to 90.0m	1	30.00	$(5.0+4.9)/2$	0.04	5.94
Ch.90.0 to 120.0m	1	30.00	$(4.9+4.9)/2$	0.04	5.88
Ch.120.0 to 150.0m	1	30.00	$(4.9+4.8)/2$	0.04	5.82
Ch.150.0 to 180.0m	1	30.00	$(4.8+5.0)/2$	0.04	5.88
Ch.180.0 to 210.0m	1	30.00	$(5.0+5.3)/2$	0.04	6.18
Ch.210.0 to 220.0m	1	10.00	$(5.3+5.3)/2$	0.04	2.12
Main Road					
Ch.0.00 to 30.0m	1	30.00	$(4.2+4.4)/2$	0.04	5.16
Ch.30.0 to 60.0m	1	30.00	$(4.4+4.5)/2$	0.04	5.34
Ch.60.0 to 90.0m	1	30.00	$(4.5+4.6)/2$	0.04	5.46
Ch.90.0 to 120.0m	1	30.00	$(4.6+5.2)/2$	0.04	5.88
Ch.120.0 to 150.0m	1	30.00	$(5.2+4.6)/2$	0.04	5.88
Ch.150.0 to 180.0m	1	30.00	$(4.6+4.7)/2$	0.04	5.58
Ch.180.0 to 188.0m	1	8.00	$(4.7+4.7)/2$	0.04	1.50
Someshawara Layout					
Sri Siddeshawara General Store Road					
Ch.0.00 to 30.0m	1	30.00	$(6.7+6.8)/2$	0.04	8.10
Ch.30.0 to 60.0m	1	30.00	$(6.8+6.9)/2$	0.04	8.22
Ch.60.0 to 73.4m	1	13.40	$(6.9+6.9)/2$	0.04	3.70
Sri Ramanginaiya Nilaya # 9					
Ch.0.00 to 3.00m	1	3.00	$(3.0+3.0)/2$	0.04	0.36
Ch.3.00 to 10.0m	1	7.00	$(6.2+5.8)/2$	0.04	1.68
Ch.10.0 to 29.0m	1	19.00	$(5.7+5.1)/2$	0.04	4.10
Ch.29.0 to 59.0m	1	30.00	$(5.1+6.4)/2$	0.04	6.90
Ch.59.0 to 89.0m	1	30.00	$(6.4+6.4)/2$	0.04	7.68
Ch.89.0 to 119.0m	1	30.00	$(6.4+6.4)/2$	0.04	7.68
Ch.119.0 to 128.4m	1	9.40	$(6.4+6.8)/2$	0.04	2.48



Assistant Engineer
 27/8/2021
 292.001

Assistant Executive Engineer
 27/8/2021

Gangothri Badavani						
1st Cross Road						
Ch.0.00 to 30.0m	1	30.00	$(4.7+4.1)/2$	0.04	5.28	
Ch.30.0 to 51.8m	1	21.80	$(4.1+4.3)/2$	0.04	3.66	
2nd Cross Road						
Ch.0.00 to 30.0m	1	30.00	$(5.4+4.0)/2$	0.04	5.64	
Ch.30.0 to 60.0m	1	30.00	$(4.0+3.5)/2$	0.04	4.50	
Ch.60.0 to 64.0m	1	4.00	$(3.5+3.5)/2$	0.04	0.56	
3rd Cross Road						
Ch.0.00 to 30.0m	1	30.00	$(5.6+4.5)/2$	0.04	6.06	
Ch.30.0 to 60.0m	1	30.00	$(4.5+4.6)/2$	0.04	5.46	
Ch.60.0 to 70.5m	1	10.50	$(4.6+4.6)/2$	0.04	1.93	
Poojappa Layout						
4th Cross Road						
Ch.0.00 to 30.0m	1	30.00	$(4.9+5.2)/2$	0.04	6.06	
Ch.30.0 to 60.0m	1	30.00	$(5.2+4.6)/2$	0.04	5.88	
Ch.60.0 to 90.0m	1	30.00	$(4.6+4.5)/2$	0.04	5.46	
Ch.90.0 to 120.0m	1	30.00	$(4.5+4.3)/2$	0.04	5.28	
Ch.120.0 to 150.0m	1	30.00	$(4.3+4.5)/2$	0.04	5.28	
Ch.150.0 to 180.0m	1	30.00	$(4.5+4.6)/2$	0.04	5.46	
Ch.180.0 to 210.0m	1	30.00	$(4.6+4.7)/2$	0.04	5.58	
Ch.210.0 to 240.0m	1	30.00	$(4.7+4.9)/2$	0.04	5.76	
Ch.240.0 to 270.0m	1	30.00	$(4.9+4.7)/2$	0.04	5.76	
Ch.270.0 to 300.0m	1	30.00	$(4.7+4.2)/2$	0.04	5.34	
Ch.300.0 to 330.0m	1	30.00	$(4.2+4.2)/2$	0.04	5.04	
Ch.330.0 to 347.0m	1	17.00	$(4.2+6.0)/2$	0.04	3.47	
Deduction For Chambers	2		0.28		-0.56	
Cross Road						
Ch.0.00 to 30.0m	1	30.00	$(5.8+4.5)/2$	0.04	6.18	
Ch.30.0 to 60.0m	1	30.00	$(4.5+5.4)/2$	0.04	5.94	
Ch.60.0 to 76.5m	1	16.50	$(5.4+5.4)/2$	0.04	3.56	
Muneshawara Swamy General Store						
Ch.0.00 to 30.0m	1	30.00	$(4.4+5.2)/2$	0.04	5.76	
Ch.30.0 to 60.0m	1	30.00	$(5.2+4.9)/2$	0.04	6.06	
Ch.60.0 to 90.0m	1	30.00	$(4.9+4.9)/2$	0.04	5.88	
Ch.90.0 to 99.0m	1	9.00	$(4.9+4.9)/2$	0.04	1.76	
Kattigenahalli Main Road						
Ch.0.00 to 15.0m	1	15.00	$(11.6+6.7)/2$	0.04	5.49	
Ch.15.0 to 45.0m	1	30.00	$(6.7+7.3)/2$	0.04	8.40	
Ch.45.0 to 75.0m	1	30.00	$(7.3+9.0)/2$	0.04	9.78	
Ch.75.0 to 105.0m	1	30.00	$(9.0+8.8)/2$	0.04	10.68	
Ch.105.0 to 135.0m	1	30.00	$(8.8+8.6)/2$	0.04	10.44	
Ch.135.0 to 165.0m	1	30.00	$(8.6+8.6)/2$	0.04	10.32	
Ch.165.0 to 195.0m	1	30.00	$(8.6+9.0)/2$	0.04	10.56	
Ch.195.0 to 225.0m	1	30.00	$(9.0+9.7)/2$	0.04	11.22	
Ch.225.0 to 255.0m	1	30.00	$(9.7+9.0)/2$	0.04	11.22	
Ch.255.0 to 273.0m	1	18.00	$(9.0+9.5)/2$	0.04	6.66	
Ch.273.0 to 303.0m	1	30.00	$(9.5+9.9)/2$	0.04	11.64	
Ch.303.0 to 333.0m	1	30.00	$(9.9+9.8)/2$	0.04	11.82	
Ch.333.0 to 363.0m	1	30.00	$(9.8+9.1)/2$	0.04	11.34	
Ch.363.0 to 393.0m	1	30.00	$(9.1+8.4)/2$	0.04	10.50	
Ch.393.0 to 418.0m	1	25.00	$(8.4+9.1)/2$	0.04	8.75	
Ch.418.0 to 448.0m	1	30.00	$(9.1+9.8)/2$	0.04	11.34	
Ch.448.0 to 478.0m	1	30.00	$(9.8+8.4)/2$	0.04	10.92	
Ch.478.0 to 508.0m	1	30.00	$(8.4+9.8)/2$	0.04	10.92	
Ch.508.0 to 538.0m	1	30.00	$(9.8+9.4)/2$	0.05	15.44	
Ch.538.0 to 568.0m	1	30.00	$(9.4+8.1)/2$	0.04	10.50	
Ch.568.0 to 598.0m	1	30.00	$(8.1+7.5)/2$	0.04	9.36	
Ch.598.0 to 628.0m	1	30.00	$(7.5+8.1)/2$	0.04	9.36	
Ch.628.0 to 658.0m	1	30.00	$(8.1+9.2)/2$	0.04	10.38	
Ch.658.0 to 688.0m	1	30.00	$(9.2+7.5)/2$	0.04	10.02	
Ch.688.0 to 718.0m	1	30.00	$(7.5+11.7)/2$	0.04	11.52	



Assistant Engineer


Assistant Executive Engineer

Name of Work: Package-1 Includes 4 Works of Rs.1100.00 Lakhs Improvements to Roads And Drains at Palannahalli Chokkanahalli Vinayakanagara Dwarakanagara and Surrounding area in ward No-05 Byatarayanapura Sub Division Package-01 (Old Annuxure-2) Go SI No 102,103,104,105.

Date of Measurement :

Detailed Measurements


Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Rate	Amount
18	KSRRB M800-13. Road marking with hot applied thermoplastic compound with reflectrising glass beads on bituminous/ concrete surface. providing and laying of hot applied thermoplastic compound 2.5mm thick including reflectrising glass beads at 250gms/ Sqm area, thickness of 2.5mm is exclusive of surfce applied glass beads as per IRC: 35 standards specified the finished surface to be levell uniform and free from streaks and holes complete as per speciationd MORTH specification No.803							
	Edge Line							
	Vijay Nagar Layout							
	5th Main Road From Entrance							
	Ch.0.00 to 30.0m	2.0	30.00	0.10		6.00		
	Ch.30.0 to 60.0m	2.0	30.00	0.10		6.00		
	Ch.60.0 to 90.0m	2.0	30.00	0.10		6.00		
	Ch.90.0 to 120.0m	2.0	30.00	0.10		6.00		
	Ch.120.0 to 150.0m	2.0	30.00	0.10		6.00		
	Ch.150.0 to 180.0m	2.0	30.00	0.10		6.00		
	Ch.180.0 to 210.0m	2.0	30.00	0.10		6.00		
	Ch.210.0 to 224.0m	2.0	14.00	0.10		2.80		
	Ch.224.0 to 254.0m	2.0	30.00	0.10		6.00		
	Ch.254.0 to 284.0m	2.0	30.00	0.10		6.00		
	Ch.284.0 to 314.0m	2.0	30.00	0.10		6.00		
	Ch.314.0 to 344.0m	2.0	30.00	0.10		6.00		
	Ch.344.0 to 374.0m	2.0	30.00	0.10		6.00		
	Ch.374.0 to 404.0m	2.0	30.00	0.10		6.00		
	Ch.404.0 to 434.0m	2.0	30.00	0.10		6.00		
	Ch.434.0 to 464.0m	2.0	30.00	0.10		6.00		
	Ch.464.0 to 494.0m	2.0	30.00	0.10		6.00		
	Ch.494.0 to 524.0m	2.0	30.00	0.10		6.00		
	Ch.524.0 to 554.0m	2.0	30.00	0.10		6.00		
	Ch.554.0 to 584.0m	2.0	30.00	0.10		6.00		
	Ch.584.0 to 596.3m	2.0	12.30	0.10		2.46		
	4th Main Road From End							
	Ch.0.00 to 30.0m	2.0	30.00	0.10		6.00		
	Ch.30.0 to 60.0m	2.0	30.00	0.10		6.00		
	Ch.60.0 to 90.0m	2.0	30.00	0.10		6.00		
	Ch.90.0 to 120.0m	2.0	30.00	0.10		6.00		
	Ch.120.0 to 150.0m	2.0	30.00	0.10		6.00		
	Ch.150.0 to 180.0m	2.0	30.00	0.10		6.00		
	Ch.180.0 to 207.0m	2.0	27.00	0.10		5.40		
	1st Cross Hasini Grand Appartment Road							
	Ch.0.00 to 30.0m	2.0	30.00	0.10		6.00		
	Ch.30.0 to 60.0m	2.0	30.00	0.10		6.00		
	Ch.60.0 to 90.0m	2.0	30.00	0.10		6.00		
	Ch.90.0 to 120.0m	2.0	30.00	0.10		6.00		
	Ch.120.0 to 136.0m	2.0	16.00	0.10		3.20		
	2nd Cross M. Valarmathi Muniratnam #7							
	Ch.0.00 to 30.0m	2.0	30.00	0.10		6.00		
	Ch.30.0 to 60.0m	2.0	30.00	0.10		6.00		
	Ch.60.0 to 90.0m	2.0	30.00	0.10		6.00		



Assistant Engineer
25/10/2024

Assistant Executive Engineer
25/10/2024


Ch.90.0 to 103.5m	2.0	13.50	0.10	2.70
3rd Cross Sri Chowdeshawari Nilaya				
Laxmi Anjinappa # 25				
Ch.0.00 to 30.0m	2.0	30.00	0.10	6.00
Ch.30.0 to 60.0m	2.0	30.00	0.10	6.00
Ch.60.0 to 82.5m	2.0	22.50	0.10	4.50
4th Cross Amma Residency # 4				
Ch.0.00 to 30.0m	2.0	30.00	0.10	6.00
Ch.30.0 to 60.0m	2.0	30.00	0.10	6.00
Ch.60.0 to 76.5m	2.0	16.50	0.10	3.30
5th Cross #44 VR House				
Ch.0.00 to 30.0m	2.0	30.00	0.10	6.00
Ch.30.0 to 60.0m	2.0	30.00	0.10	6.00
Ch.60.0 to 83.4m	2.0	23.40	0.10	4.68
6th Cross Vaishnavi Beauty Care				
Ch.0.00 to 30.0m	2.0	30.00	0.10	6.00
Ch.30.0 to 59.6m	2.0	29.60	0.10	5.92
3rd Main Road From End				
Ch.0.00 to 19.10m	2.0	19.10	0.10	3.82
Culvert Gap				
Ch.19.10 to 49.10m	2.0	30.00	0.10	6.00
Ch.49.10 to 79.1m	2.0	30.00	0.10	6.00
Ch.79.1 to 109.10m	2.0	30.00	0.10	6.00
Ch.109.10 to 139.1m	2.0	30.00	0.10	6.00
Ch.139.1 to 169.1m	2.0	30.00	0.10	6.00
Ch.169.1 to 199.1m	2.0	30.00	0.10	6.00
Ch.199.1 to 224.0m	2.0	24.90	0.10	4.98
Culvert Gap				
Ch.224.0 to 254.0m	2.0	30.00	0.10	6.00
Ch.254.0 to 284.0m	2.0	30.00	0.10	6.00
Ch.284.0 to 314.0m	2.0	30.00	0.10	6.00
Ch.314.0 to 344.0m	2.0	30.00	0.10	6.00
Ch.344.0 to 374.0m	2.0	30.00	0.10	6.00
Ch.374.0 to 404.0m	2.0	30.00	0.10	6.00
Ch.404.0 to 434.0m	2.0	30.00	0.10	6.00
Ch.434.0 to 464.0m	2.0	30.00	0.10	6.00
Ch.464.0 to 494.0m	2.0	30.00	0.10	6.00
Ch.494.0 to 524.0m	2.0	30.00	0.10	6.00
Ch.524.0 to 533.3m	2.0	9.30	0.10	1.86
Baba Nagar				
2nd Main Road Near Hindustan Hardware				
Ch.0.00 to 30.0m	2.0	30.00	0.10	6.00
Ch.30.0 to 60.0m	2.0	30.00	0.10	6.00
Ch.60.0 to 90.0m	2.0	30.00	0.10	6.00
Ch.90.0 to 120.0m	2.0	30.00	0.10	6.00
Ch.120.0 to 150.0m	2.0	30.00	0.10	6.00
Ch.150.0 to 160.0m	2.0	10.00	0.10	2.00
Ch.160.0 to 190.0m	2.0	30.00	0.10	6.00
Ch.190.0 to 220.0m	2.0	30.00	0.10	6.00
Ch.220.0 to 226.7m	2.0	6.70	0.10	1.34
Muneshawara Layout				
1st Main Road				
Ch.0.00 to 4.00m	2.0	4.00	0.10	0.80
Ch.4.0 to 34.0m	2.0	30.00	0.10	6.00
Ch.34.0 to 64.0m	2.0	30.00	0.10	6.00
Ch.64.0 to 94.0m	2.0	30.00	0.10	6.00
Ch.94.0 to 96.0m	2.0	2.00	0.10	0.40
4th 'A' Cross road				
				286.30



Assistant Engineer

Assistant Executive Engineer

Ch.0.00 to 30.00m	2.0	30.00	0.10	6.00
Ch.30.0 to 60.0m	2.0	30.00	0.10	6.00
Ch.60.0 to 64.1m	2.0	4.10	0.10	0.82
Kattigenahalli Govt School Road				
Ch.0.00 to 30.00m	2.0	30.00	0.10	6.00
Ch.30.0 to 54.0m	2.0	24.00	0.10	4.80
3rd Main Road From End				
Ch.0.00 to 30.00m	2.0	30.00	0.10	6.00
Ch.30.0 to 60.0m	2.0	30.00	0.10	6.00
Ch.60.0 to 74.0m	2.0	14.00	0.10	2.80
Road Gap				
Ch.74.0 to 102.0m	2.0	28.00	0.10	5.60
3rd Cross Road From End				
Ch.0.00 to 30.0m	2.0	30.00	0.10	6.00
Ch.30.0 to 60.0m	2.0	30.00	0.10	6.00
Ch.60.0 to 90.0m	2.0	30.00	0.10	6.00
Ch.90.0 to 120.0m	2.0	30.00	0.10	6.00
Ch.120.0 to 150.0m	2.0	30.00	0.10	6.00
Ch.150.0 to 180.0m	2.0	30.00	0.10	6.00
Ch.180.0 to 210.0m	2.0	30.00	0.10	6.00
Ch.210.0 to 221.0m	2.0	11.00	0.10	2.20
2nd Cross Road				
Ch.0.00 to 30.0m	2.0	30.00	0.10	6.00
Ch.30.0 to 60.0m	2.0	30.00	0.10	6.00
Ch.60.0 to 90.0m	2.0	30.00	0.10	6.00
Ch.90.0 to 120.0m	2.0	30.00	0.10	6.00
Ch.120.0 to 150.0m	2.0	30.00	0.10	6.00
Ch.150.0 to 180.0m	2.0	30.00	0.10	6.00
Ch.180.0 to 210.0m	2.0	30.00	0.10	6.00
Ch.210.0 to 228.0m	2.0	18.00	0.10	3.60
2nd Main Road From 4th Cross				
Ch.0.00 to 17.8m	2.0	17.80	0.10	3.56
Road Gap				
Ch.17.8 to 45.8m	2.0	28.00	0.10	5.60
Road Gap				
Ch.45.8 to 73.8m	2.0	28.00	0.10	5.60
1st Cross Road From end				
Ch.0.00 to 30.0m	2.0	30.00	0.10	6.00
Ch.30.0 to 60.0m	2.0	30.00	0.10	6.00
Ch.60.0 to 90.0m	2.0	30.00	0.10	6.00
Ch.90.0 to 120.0m	2.0	30.00	0.10	6.00
Ch.120.0 to 150.0m	2.0	30.00	0.10	6.00
Ch.150.0 to 180.0m	2.0	30.00	0.10	6.00
Ch.180.0 to 210.0m	2.0	30.00	0.10	6.00
Ch.210.0 to 220.0m	2.0	10.00	0.10	2.00
Main Road				
Ch.0.00 to 30.0m	2.0	30.00	0.10	6.00
Ch.30.0 to 60.0m	2.0	30.00	0.10	6.00
Ch.60.0 to 90.0m	2.0	30.00	0.10	6.00
Ch.90.0 to 120.0m	2.0	30.00	0.10	6.00
Ch.120.0 to 150.0m	2.0	30.00	0.10	6.00
Ch.150.0 to 180.0m	2.0	30.00	0.10	6.00
Ch.180.0 to 188.0m	2.0	8.00	0.10	1.60
Someshawara Layout				
Sri Siddeshawara General Store Road				
Ch.0.00 to 30.0m	2.0	30.00	0.10	6.00
Ch.30.0 to 60.0m	2.0	30.00	0.10	6.00
Ch.60.0 to 73.4m	2.0	13.40	0.10	2.68




Assistant Engineer
30/10/2021

244.86

Assistant Executive Engineer
30/10/2021
244.86


Sri Ramanginaiya Nilaya # 9						
Ch.0.00 to 3.00m	2.0	3.00	0.10	0.60		
Ch.3.00 to 10.0m	2.0	7.00	0.10	1.40		
Ch.10.0 to 29.0m	2.0	19.00	0.10	3.80		
Ch.29.0 to 59.0m	2.0	30.00	0.10	6.00		
Ch.59.0 to 89.0m	2.0	30.00	0.10	6.00		
Ch.89.0 to 119.0m	2.0	30.00	0.10	6.00		
Ch.119.0 to 128.4m	2.0	9.40	0.10	1.88		
Gangothri Badavani						
1st Cross Road						
Ch.0.00 to 30.0m	2.0	30.00	0.10	6.00		
Ch.30.0 to 51.8m	2.0	21.80	0.10	4.36		
2nd Cross Road						
Ch.0.00 to 30.0m	2.0	30.00	0.10	6.00		
Ch.30.0 to 60.0m	2.0	30.00	0.10	6.00		
Ch.60.0 to 64.0m	2.0	4.00	0.10	0.80		
3rd Cross Road						
Ch.0.00 to 30.0m	2.0	30.00	0.10	6.00		
Ch.30.0 to 60.0m	2.0	30.00	0.10	6.00		
Ch.60.0 to 70.5m	2.0	10.50	0.10	2.10		
Poojappa Layout						
4th Cross Road						
Ch.0.00 to 30.0m	2.0	30.00	0.10	6.00		
Ch.30.0 to 60.0m	2.0	30.00	0.10	6.00		
Ch.60.0 to 90.0m	2.0	30.00	0.10	6.00		
Ch.90.0 to 120.0m	2.0	30.00	0.10	6.00		
Ch.120.0 to 150.0m	2.0	30.00	0.10	6.00		
Ch.150.0 to 180.0m	2.0	30.00	0.10	6.00		
Ch.180.0 to 210.0m	2.0	30.00	0.10	6.00		
Ch.210.0 to 240.0m	2.0	30.00	0.10	6.00		
Ch.240.0 to 270.0m	2.0	30.00	0.10	6.00		
Ch.270.0 to 300.0m	2.0	30.00	0.10	6.00		
Ch.300.0 to 330.0m	2.0	30.00	0.10	6.00		
Ch.330.0 to 347.0m	2.0	17.00	0.10	3.40		
Cross Road						
Ch.0.00 to 30.0m	2.0	30.00	0.10	6.00		
Ch.30.0 to 60.0m	2.0	30.00	0.10	6.00		
Ch.60.0 to 76.5m	2.0	16.50	0.10	3.30		
Muneshawara Swamy General Store						
Ch.0.00 to 30.0m	2.0	30.00	0.10	6.00		
Ch.30.0 to 60.0m	2.0	30.00	0.10	6.00		
Ch.60.0 to 90.0m	2.0	30.00	0.10	6.00		
Ch.90.0 to 99.0m	2.0	9.00	0.10	1.80		
Kattigenahalli Main Road						
Ch.0.00 to 15.0m	2.0	15.00	0.10	3.00		
Ch.15.0 to 45.0m	2.0	30.00	0.10	6.00		
Ch.45.0 to 75.0m	2.0	30.00	0.10	6.00		
Ch.75.0 to 105.0m	2.0	30.00	0.10	6.00		
Ch.105.0 to 135.0m	2.0	30.00	0.10	6.00		
Ch.135.0 to 165.0m	2.0	30.00	0.10	6.00		
Ch.165.0 to 195.0m	2.0	30.00	0.10	6.00		
Ch.195.0 to 225.0m	2.0	30.00	0.10	6.00		
Ch.225.0 to 255.0m	2.0	30.00	0.10	6.00		
Ch.255.0 to 273.0m	2.0	18.00	0.10	3.60		
Ch.273.0 to 303.0m	2.0	30.00	0.10	6.00		
Ch.303.0 to 333.0m	2.0	30.00	0.10	6.00		
Ch.333.0 to 363.0m	2.0	30.00	0.10	6.00		
Ch.363.0 to 393.0m	2.0	30.00	0.10	6.00		



Assistant Engineer
246.04

Assistant Executive Engineer
246.04

Ch.393.0 to 418.0m	2.0	25.00	0.10	5.00
Ch.418.0 to 448.0m	2.0	30.00	0.10	6.00
Ch.448.0 to 478.0m	2.0	30.00	0.10	6.00
Ch.478.0 to 508.0m	2.0	30.00	0.10	6.00
Ch.508.0 to 538.0m	2.0	30.00	0.10	6.00
Ch.538.0 to 568.0m	2.0	30.00	0.10	6.00
Ch.568.0 to 598.0m	2.0	30.00	0.10	6.00
Ch.598.0 to 628.0m	2.0	30.00	0.10	6.00
Ch.628.0 to 658.0m	2.0	30.00	0.10	6.00
Ch.658.0 to 688.0m	2.0	30.00	0.10	6.00
Ch.688.0 to 718.0m	2.0	30.00	0.10	6.00
Ch.718.0 to 748.0m	2.0	30.00	0.10	6.00
Ch.748.0 to 778.0m	2.0	30.00	0.10	6.00
Ch.778.0 to 808.0m	2.0	30.00	0.10	6.00
Ch.808.0 to 838.0m	2.0	30.00	0.10	6.00
Ch.838.0 to 860.0m	2.0	22.00	0.10	4.40
Anjanadri Layout				
2nd Cross Road				
Ch.0.00 to 30.0m	2.0	30.00	0.10	6.00
Ch.30.0 to 60.0m	2.0	30.00	0.10	6.00
Ch.60.0 to 90.0m	2.0	30.00	0.10	6.00
Ch.90.0 to 97.0m	2.0	7.00	0.10	1.40
1st Cross Road				
Ch.0.00 to 30.0m	2.0	30.00	0.10	6.00
Ch.30.0 to 60.0m	2.0	30.00	0.10	6.00
Ch.60.0 to 90.0m	2.0	30.00	0.10	6.00
Ch.90.0 to 108.0m	2.0	18.00	0.10	3.60
Road Connecting 1 & 2nd Cross Roads				
Ch.0.00 to 26.0m	2.0	26.00	0.10	5.20
Center Line				
Vijay Nagar Layout				
5th Main Road From Entrance				
Ch.0.00 to 30.0m	0.5	30.00	0.10	1.50
Ch.30.0 to 60.0m	0.5	30.00	0.10	1.50
Ch.60.0 to 90.0m	0.5	30.00	0.10	1.50
Ch.90.0 to 120.0m	0.5	30.00	0.10	1.50
Ch.120.0 to 150.0m	0.5	30.00	0.10	1.50
Ch.150.0 to 180.0m	0.5	30.00	0.10	1.50
Ch.180.0 to 210.0m	0.5	30.00	0.10	1.50
Ch.210.0 to 224.0m	0.5	14.00	0.10	0.70
Ch.224.0 to 254.0m	0.5	30.00	0.10	1.50
Ch.254.0 to 284.0m	0.5	30.00	0.10	1.50
Ch.284.0 to 314.0m	0.5	30.00	0.10	1.50
Ch.314.0 to 344.0m	0.5	30.00	0.10	1.50
Ch.344.0 to 374.0m	0.5	30.00	0.10	1.50
Ch.374.0 to 404.0m	0.5	30.00	0.10	1.50
Ch.404.0 to 434.0m	0.5	30.00	0.10	1.50
Ch.434.0 to 464.0m	0.5	30.00	0.10	1.50
Ch.464.0 to 494.0m	0.5	30.00	0.10	1.50
Ch.494.0 to 524.0m	0.5	30.00	0.10	1.50
Ch.524.0 to 554.0m	0.5	30.00	0.10	1.50
Ch.554.0 to 584.0m	0.5	30.00	0.10	1.50
Ch.584.0 to 596.3m	0.5	12.30	0.10	0.62
4th Main Road From End				
Ch.0.00 to 30.0m	0.5	30.00	0.10	1.50
Ch.30.0 to 60.0m	0.5	30.00	0.10	1.50
Ch.60.0 to 90.0m	0.5	30.00	0.10	1.50
Ch.90.0 to 120.0m	0.5	30.00	0.10	1.50



[Signature]
Assistant Engineer
0.0.00.2

175.42

[Signature]
Assistant Executive Engineer
0.0.00.2

Ch.120.0 to 150.0m	0.5	30.00	0.10	1.50
Ch.150.0 to 180.0m	0.5	30.00	0.10	1.50
Ch.180.0 to 207.0m	0.5	27.00	0.10	1.35
1st Cross Hasini Grand Appartment Road				
Ch.0.00 to 30.0m	0.5	30.00	0.10	1.50
Ch.30.0 to 60.0m	0.5	30.00	0.10	1.50
Ch.60.0 to 90.0m	0.5	30.00	0.10	1.50
Ch.90.0 to 120.0m	0.5	30.00	0.10	1.50
Ch.120.0 to 136.0m	0.5	16.00	0.10	0.80
2nd Cross M. Valarmathi Muniratnam #7				
Ch.0.00 to 30.0m	0.5	30.00	0.10	1.50
Ch.30.0 to 60.0m	0.5	30.00	0.10	1.50
Ch.60.0 to 90.0m	0.5	30.00	0.10	1.50
Ch.90.0 to 103.5m	0.5	13.50	0.10	0.68
3rd Cross Sri Chowdeshawari Nilaya Laxmi Anjinappa # 25				
Ch.0.00 to 30.0m	0.5	30.00	0.10	1.50
Ch.30.0 to 60.0m	0.5	30.00	0.10	1.50
Ch.60.0 to 82.5m	0.5	22.50	0.10	1.13
4th Cross Amma Residency # 4				
Ch.0.00 to 30.0m	0.5	30.00	0.10	1.50
Ch.30.0 to 60.0m	0.5	30.00	0.10	1.50
Ch.60.0 to 76.5m	0.5	16.50	0.10	0.83
5th Cross #44 VR House				
Ch.0.00 to 30.0m	0.5	30.00	0.10	1.50
Ch.30.0 to 60.0m	0.5	30.00	0.10	1.50
Ch.60.0 to 83.4m	0.5	23.40	0.10	1.17
6th Cross Vaishnavi Beauty Care				
Ch.0.00 to 30.0m	0.5	30.00	0.10	1.50
Ch.30.0 to 59.6m	0.5	29.60	0.10	1.48
3rd Main Road From End				
Ch.0.00 to 19.10m	0.5	19.10	0.10	0.96
Culvert Gap				
Ch.19.10 to 49.10m	0.5	30.00	0.10	1.50
Ch.49.10 to 79.1m	0.5	30.00	0.10	1.50
Ch.79.1 to 109.10m	0.5	30.00	0.10	1.50
Ch.109.10 to 139.1m	0.5	30.00	0.10	1.50
Ch.139.1 to 169.1m	0.5	30.00	0.10	1.50
Ch.169.1 to 199.1m	0.5	30.00	0.10	1.50
Ch.199.1 to 224.0m	0.5	24.90	0.10	1.25
Culvert Gap				
Ch.224.0 to 254.0m	0.5	30.00	0.10	1.50
Ch.254.0 to 284.0m	0.5	30.00	0.10	1.50
Ch.284.0 to 314.0m	0.5	30.00	0.10	1.50
Ch.314.0 to 344.0m	0.5	30.00	0.10	1.50
Ch.344.0 to 374.0m	0.5	30.00	0.10	1.50
Ch.374.0 to 404.0m	0.5	30.00	0.10	1.50
Ch.404.0 to 434.0m	0.5	30.00	0.10	1.50
Ch.434.0 to 464.0m	0.5	30.00	0.10	1.50
Ch.464.0 to 494.0m	0.5	30.00	0.10	1.50
Ch.494.0 to 524.0m	0.5	30.00	0.10	1.50
Ch.524.0 to 533.3m	0.5	9.30	0.10	0.47
Baba Nagar				
2nd Main Road Near Hindustan Hardware				
Ch.0.00 to 30.0m	0.5	30.00	0.10	1.50
Ch.30.0 to 60.0m	0.5	30.00	0.10	1.50



Assistant Engineer

61-09

Assistant Executive Engineer
 20/11/2024
 20/11/2024

Ch.60.0 to 90.0m	0.5	30.00	0.10	1.50
Ch.90.0 to 120.0m	0.5	30.00	0.10	1.50
Ch.120.0 to 150.0m	0.5	30.00	0.10	1.50
Ch.150.0 to 160.0m	0.5	10.00	0.10	0.50
Ch.160.0 to 190.0m	0.5	30.00	0.10	1.50
Ch.190.0 to 220.0m	0.5	30.00	0.10	1.50
Ch.220.0 to 226.7m	0.5	6.70	0.10	0.34
Muneshawara Layout				
1st Main Road				
Ch.0.00 to 4.00m	0.5	4.00	0.10	0.20
Ch.4.0 to 34.0m	0.5	30.00	0.10	1.50
Ch.34.0 to 64.0m	0.5	30.00	0.10	1.50
Ch.64.0 to 94.0m	0.5	30.00	0.10	1.50
Ch.94.0 to 96.0m	0.5	2.00	0.10	0.10
4th 'A' Cross road				
Ch.0.00 to 30.00m	0.5	30.00	0.10	1.50
Ch.30.0 to 60.0m	0.5	30.00	0.10	1.50
Ch.60.0 to 64.1m	0.5	4.10	0.10	0.21
Kattigenahalli Govt School Road				
Ch.0.00 to 30.00m	0.5	30.00	0.10	1.50
Ch.30.0 to 54.0m	0.5	24.00	0.10	1.20
3rd Main Road From End				
Ch.0.00 to 30.00m	0.5	30.00	0.10	1.50
Ch.30.0 to 60.0m	0.5	30.00	0.10	1.50
Ch.60.0 to 74.0m	0.5	14.00	0.10	0.70
Road Gap				
Ch.74.0 to 102.0m	0.5	28.00	0.10	1.40
3rd Cross Road From End				
Ch.0.00 to 30.0m	0.5	30.00	0.10	1.50
Ch.30.0 to 60.0m	0.5	30.00	0.10	1.50
Ch.60.0 to 90.0m	0.5	30.00	0.10	1.50
Ch.90.0 to 120.0m	0.5	30.00	0.10	1.50
Ch.120.0 to 150.0m	0.5	30.00	0.10	1.50
Ch.150.0 to 180.0m	0.5	30.00	0.10	1.50
Ch.180.0 to 210.0m	0.5	30.00	0.10	1.50
Ch.210.0 to 221.0m	0.5	11.00	0.10	0.55
2nd Cross Road				
Ch.0.00 to 30.0m	0.5	30.00	0.10	1.50
Ch.30.0 to 60.0m	0.5	30.00	0.10	1.50
Ch.60.0 to 90.0m	0.5	30.00	0.10	1.50
Ch.90.0 to 120.0m	0.5	30.00	0.10	1.50
Ch.120.0 to 150.0m	0.5	30.00	0.10	1.50
Ch.150.0 to 180.0m	0.5	30.00	0.10	1.50
Ch.180.0 to 210.0m	0.5	30.00	0.10	1.50
Ch.210.0 to 228.0m	0.5	18.00	0.10	0.90
2nd Main Road From 4th Cross				
Ch.0.00 to 17.8m	0.5	17.80	0.10	0.89
Road Gap		0.00		
Ch.17.8 to 45.8m	0.5	28.00	0.10	1.40
Road Gap		0.00		
Ch.45.8 to 73.8m	0.5	28.00	0.10	1.40
1st Cross Road From end				
Ch.0.00 to 30.0m	0.5	30.00	0.10	1.50
Ch.30.0 to 60.0m	0.5	30.00	0.10	1.50
Ch.60.0 to 90.0m	0.5	30.00	0.10	1.50
Ch.90.0 to 120.0m	0.5	30.00	0.10	1.50
Ch.120.0 to 150.0m	0.5	30.00	0.10	1.50
Ch.150.0 to 180.0m	0.5	30.00	0.10	1.50
Ch.180.0 to 210.0m	0.5	30.00	0.10	1.50

[Handwritten signature]



[Handwritten signature]
Assistant Engineer

60.29

[Handwritten signature]
Assistant Executive Engineer
5/11/24

